Production inspection and test record - blank

USBGE-TST-002 | Document revision 04 | 2026-10-16

Design baseline USBGE-A-WT-20261016-R04 | A (native schematic title revision A0)

Record identity

Field	Entry
Serial / traveler / PCB lot / assembly lot	_____
Hardware revision / pack baseline / BOM revision	_____
Operator / date / station / test software revision	_____
Equipment IDs / calibration / uncertainty	_____
Configuration image hash / MAC / USB identity	_____

Execution entries

Step	Measurement / attachment	PASS / FAIL / HOLD	Operator / date
PT-01 Document / lot verification		NOT EXECUTED	
PT-02 Incoming bare PCB		NOT EXECUTED	
PT-03 PCBA visual / hidden joints		NOT EXECUTED	
PT-04 Unpowered electrical screen		NOT EXECUTED	
PT-05 Controlled power-up		NOT EXECUTED	
PT-06 USB SuperSpeed / fallback		NOT EXECUTED	
PT-07 Ethernet link and integrity		NOT EXECUTED	
PT-08 Bidirectional data exercise		NOT EXECUTED	
PT-09 Identity and configuration		NOT EXECUTED	
PT-10 Final disposition / packing		NOT EXECUTED	

Measurement detail

Net / variable	Value / units / uncertainty	Limit basis / result
GND		Record; qualified limit required

Net / variable	Value / units / uncertainty	Limit basis / result
VBUS		Record; qualified limit required
VBUSF		Record; qualified limit required
+3V3		2.97..3.63 V
+2V5		2.38..2.63 V
+1V2		1.10..1.26 V
+1V2A		1.10..1.26 V
RESET		Record; qualified limit required

Traffic attachments: TX/RX hash comparison, iperf JSON, before/after counters, negotiated rates and reconnect log. Inspection attachments: board images, X-ray and incoming certificates. Blank fields mean no result has been recorded.

Disposition and authorisation

Field	Entry
NCR / rework / retest record links	_____
Final disposition: ACCEPT / HOLD / REJECT	_____
Test operator name / signature / date	_____
Independent reviewer name / signature / date	_____

This is an unused form. No signatures, approvals, measurements or completed inspection records are represented.